

Project Timeline for Htee Kang Laung Water Tank Construction

No.	Activity	Start date?	How long will it take?	Actual Time	Person Responsible	Status
1	Introduce program concept to VDT during monthly VDT meeting	1.10.2023	1	1	TW,VDT	Done
2	VDT meets with village to get agreement about water tank mold Renovation	9.10.2023	1	1	VDT	Done
3	VDT reports to Muditar info from village meeting	9.10.2023	1	1	VDT	Done
4	Muditar meet with VDT to create action plan	8.11.2023	1	1	TW& VDT	Done
5	MDT , VDT and Infrastructure committee meet (make materials list)	8.11.2023	1	1	TW,VDT & Infra committee	Done
6	Muditar, VDT and Infrastructure committee create budget	8.11.2023	1	1	TW,VDT & Infra committee	Done
7	Muditar and VDT and Infrastructure committee write proposal	8.11.2023	1	1	TW,VDT & Infra committee	Done
8	Muditar send proposal and planning process to Shanta director for approval	31.1.2024	3		RM	
9	Receive feedback, make revisions, & send again to Shanta Director		2		RM	
10	VDT and villagers collect materials and money	20 to 29 Feb 24	10		VDT	
11	Muditar confirm collection	1.3.2024	1		TW	
12	Project Kickoff meeting with the whole village	2.3.2024	1		TW,VDT & Infra committee	
13	Muditar Project Officer buy material	4.3.2024	1		TW	
14	Making water tank mold	5 to 11 Mar 24	7			
14	Start school water tank construction	12 to 25 Mar 24	14		VDT ,Infra committee and villagers	
15	Muditar weekly supervision	5 to 25 Mar 24	21		TW	
16	Muditar train VDT on making a transparency sheet	25.3.2024	1		TW	
17	VDT report to the village data contained in transparency sheet	26.3.2024	1		VDT	

Person Responsible:

Tun Win

VDT,Villager